

# CONTRACTOR'S WEEKLY REPORT

Project: Lake Redstone Dredging 2019-2020  
 Lake Redstone Protection District (LRPD)  
 Town of La Valle, Sauk County, Wisconsin

Weekly Report No: 1  
 Project No: 26-0945.10  
 Date: July 12, 2019

Contractor: Kaiyuh Services, LLC – teaming Water Works Marine

To:  
 Owner Prime Contact – Mike Mittelstadt ([mbmittelstadt@gmail.com](mailto:mbmittelstadt@gmail.com))  
 Owner Secondary Contact – Richard Fish ([dfish@mwt.net](mailto:dfish@mwt.net))  
 A/E PM - Chris Goodwin ([GoodwinC@AyresAssociates.com](mailto:GoodwinC@AyresAssociates.com))  
 A/E PR - Janelle Skoyen ([SkoyenJ@AyresAssociates.com](mailto:SkoyenJ@AyresAssociates.com))  
 Kaiyuh Services Prime Contact – David Roels – ([droels@ganaayoo.com](mailto:droels@ganaayoo.com)) 608-487-8500 (O), 608-881-9087 (C)  
 Kaiyuh Services Secondary Contact – Akram Abed – ([aabed@kaiyuhservices.com](mailto:aabed@kaiyuhservices.com)) 608-487-8500 (O), 608-377-0787 (C)  
 Water Works Marine Prime Contact – Al Dunn ([dunnal@gmail.com](mailto:dunnal@gmail.com)) 608-792-4298 (C)

## Work Completed this Week:

Day (fill in date)	Bays Worked In (bay number)	Hours worked (hrs)	Volume Removed (estimate, cubic yards)
Sunday			
Monday	Unloading Site Prep	9	n/a
Tuesday	Unloading Site Prep	9	n/a
Wednesday	Crane Trucked in and assembled	9	n/a
Thursday	Launched and assembled Excavator Spud Barge and Tug Boat	9	n/a
Friday	Assemble Material Barge	6	n/a
Saturday			

## Observations (Sediment Control / Erosion Control Notes, Landowner Issues, etc.):

- Erosion control measures are in place at unloading site and small disposal site.

## Planned work area for following two weeks:

- Bays: **3, 4, 5**
- Bay 5 dredging will begin Tuesday, July 16, and be completed by July 19.
- Bay 4 and 3 will be completed by July 26, accounting for additional set-up work that will be accomplished concurrently with the dredging of those bays, namely GPS reference positions and the launch and assembly of excavator spud barge and materials barge.
- The second, smaller materials barge will not affect the schedule of the next two weeks.

## Information or Action Required from A/E or LRPD:

Planned date of next pay application submittal: July 18, 2019

By: \_\_\_\_\_ Title: Operations Support Manager – Kaiyuh Services  
 (Signature)

Copy to:  Owner  A/E Proj. Rep.  A/E Proj. Mgr.  \_\_\_\_\_